



KRAFT POWER CORP. 199 Wildwood Ave. Noburn, MA 01801 F- 781/938-9100 F- 781/933-7812
 KRAFT POWER CORP. 261 West Parkway Pompton Plains, NJ 07444 T- 973/835-9800 F- 973/835-1095
 KRAFT POWER CORP. 1000B Northbrook Pkwy Suwanee, GA 30024 T- 770/963-6288 F- 770-963-9678
 KRAFT POWER CORP. 601 Cambridge Avenue Syracuse, NY 13260 T- 315/455-6200 F- 315/410-6300
 KRAFT POWER CORP. 948 Blooming Glen Rd. Perkasie, PA 18944 T- 215/249-0200 F- 215/249-1176
 KRAFT POWER CORP. 4039 Millennium Blvd, SE Massillon, OH 44646 T- 330-830-4158 F- 330-830-5175
 KRAFT POWER CORP. 519 W Second Street Gaylor, MI 49735 T- 989-748-4040 F- 989-748-4042
 KRAFT POWER CORP. 1510 S Sylvania Ave Sturtevant, WI 53177 T- 262-884-8666 F- 262-884-8681
 KRAFT POWER CORP. 10615 Texland Blvd Charlotte, NC 28134 T- 704-504-3033 F- 704-504-5160

Reference # FIELD LOAD TEST REPORT FOR:

TIME IN MINUTES	0	15	30	45	60	75	90	105	120	135	150	165	180	195	210	225	240
LUBE OIL PRESSURE (PSI)	65	90	90	85	80	86	80	80	85								
JACKET WTR. TEMP. (°F)	6	186	180	180	186	180	180	180	180								
DC CHARGE (VOLTS)																	
FREQUENCY (HERTZ)	60	60	60	60	60	60	60	60	60								
AC VOLTS: PHASE 1-2	272	272	272	272	271	271	271	271	271								
AC VOLTS: PHASE 2-3	278	278	278	278	278	278	278	278	278								
AC VOLTS: PHASE 3-1	268	268	267	267	266	266	266	266	266								
AC AMPS: PHASE 1	0	33	90	120	380	380	380	380	380								
AC AMPS: PHASE 2	0	33	90	120	380	380	380	380	380								
AC AMPS: PHASE 3	0	33	90	126	380	380	380	380	380								
CALCULATED KILOWATTS	0	27.0	74.0	99.7	315.9	315.9	315.9	315.9	315.9								
AMBIENT TEMP. (°F)	58	59	60	60	60	62	63	64	64								

<input checked="" type="checkbox"/>	JOB NAME: <i>Stock Unit</i>	LOP Set at	35 PSI	<input checked="" type="checkbox"/>	ANTIFREEZE INSTALLED & CHECKED
	CUSTOMER:	HWT Set at	200 °F	<input checked="" type="checkbox"/>	FOR -35 °F
	MODEL: - S/N: <i>V6E186LD</i>	OS Set at <i>1980 rpm</i>	66 HZ	<input checked="" type="checkbox"/>	LUBE OIL INSTALLED & LEVEL CHECK'D
	RATING: KW <i>280</i> 356KVA	OC Set at <i>15 sec</i>	15 SEC	<input checked="" type="checkbox"/>	JACKET WATER HEATER OPERATING
	60 HZ 0.8 P.F.	CYCLE CRANK REST	15 S	<input checked="" type="checkbox"/>	DAYTANK PUMP OPERATION CHECKED
	1800 RPM <i>480</i> VOLTS	HOT Set at	°F	<input checked="" type="checkbox"/>	BATTERY CHARGER OPERATING
	<i>9.5</i>	WATER HEATER T'STAT Set <i>100°F</i>	100 °F	<input checked="" type="checkbox"/>	REMOTE START CONTACTS CHECKED
	<i>S/N: C94776-900/1</i>	OIL HEATER T'STAT Set	°F	<input checked="" type="checkbox"/>	ANNUNCIATOR CONTACTS CHECKED
		LOW OIL PRES. PREWARN Set:	PSI	<input checked="" type="checkbox"/>	ALARM HORN FUNCTION
		HOT WATER PREWARN Set:	°F	<input checked="" type="checkbox"/>	LBVAR Set <i>20</i> VDC
		CHECK ALL HOSES & CLAMPS		<input checked="" type="checkbox"/>	HBVAR Set <i>31</i> VDC

CHECKED BY *Jessie Schuyft* DATE: *10-9-09*