



**KRAFT POWER CORP.**  
 199 Wildwood Ave.  
 Woburn, MA 04851  
 T- 781/910-9100  
 F- 781/933-7812

**KRAFT POWER CORP.**  
 261 West Parkway  
 Pompton Plains, NJ 07444  
 T- 973/835-9800  
 F- 973/835-1095

**KRAFT POWER CORP.**  
 675A Progress Cir. Ave.  
 Lawrenceville, GA 30263  
 T- 770/963-613.139  
 F- 770-963-9678

**KRAFT POWER CORP.**  
 60.11 Cambridge Avenue  
 Syracuse, NY 13260  
 T- 315/410-6200  
 F- 315/410-6300

**KRAFT POWER CORP.**  
 7 Great Valley Pkwy, Suite 210  
 Malvern, PA 19310  
 T- 610/251-6108  
 F- 610/251-0210

Reference #

FIELD LOAD TEST REPORT FOR

TIME IN MINUTES	0	15	30	45	60	75	90	105	120	135	150	165	180	195	210	225	240	
LUBE OIL PRESSURE (PSI)	80	80	79	75	75	75	75	75	75	75	75	75	75	75	75	75	75	75
JACKET WTR. TEMP. (°F)	150	170	170	180	180	180	180	180	180	180	180	180	180	180	180	180	180	180
DC CHARGE (volts)	37	37	37	37	37	37	37	37	37	37	37	37	37	37	37	37	37	37
FREQUENCY (HERTZ)	60	59.8	59.6	59.8	59.8	59.8	59.8	59.8	59.8	59.8	59.8	59.8	59.8	59.8	59.8	59.8	59.8	59.8
AC VOLTS: PHASE 1-2	479.5	479	479	479	479	479	479	479	479	479	479	479	479	479	479	479	479	479
AC VOLTS: PHASE 2-3	479.5	479	479	479	479	479	479	479	479	479	479	479	479	479	479	479	479	479
AC VOLTS: PHASE 3-1	479.5	479	479	479	479	479	479	479	479	479	479	479	479	479	479	479	479	479
AC AMPS: PHASE 1	805	805	805	805	805	805	805	805	805	805	805	805	805	805	805	805	805	805
AC AMPS: PHASE 2	805	805	805	805	805	805	805	805	805	805	805	805	805	805	805	805	805	805
AC AMPS: PHASE 3	805	805	805	805	805	805	805	805	805	805	805	805	805	805	805	805	805	805
CALCULATED KILOWATTS	400	400	400	400	400	400	400	400	400	400	400	400	400	400	400	400	400	400
AMBIENT TEMP. (°F)	35	35	35	35	35	35	35	35	35	35	35	35	35	35	35	35	35	35

JOB NAME ADDISON RD.

CUSTOMER JOHN HIGGINS

Model Spec

RATING 800 KW: KVA:

60 HZ 0.8 P.F.

Unity P. F. Amps

1800 RPM VOLTS 480

LOP Set at PSI

HWT Set at °F

OS Set at HZ

OC Set at SEC

CYCLE CRANK 15 S, REST 15 S

HOT Set at °F

WATER HEATER T'STAT Set °F

OIL HEATER T'STAT Set °F

LOW OIL PRES. PREWARN Set: PSI

HOT WATER PREWARN Set: °F

CHECK ALL HOSES & CLAMPS

ANTIFREEZE INSTALLED & CHECKED

LUBE OIL INSTALLED & LEVEL CHECK'D

JACKET WATER HEATER OPERATING

DAYTANK PUMP OPERATION CHECKED

BATTERY CHARGER OPERATING

REMOTE START CONTACTS CHECKED

ANNUNCIATOR CONTACTS CHECKED

ALARM HORN FUNCTION

LBVAR Set VDC

HBVAR Set VDC

CHECKED BY: Tech DATE: 2-25-08