



KRAFT POWER CORPORATION

608 Cleveland Avenue SW
Canton, OH 44702
PH: 330-455-7096 / Fax: 330-455-0798

Engine Model: 3521 GST U S/N: 328178
 Generator Model: PE 2363AB / 500kW S/N: Spec 38769
 Generator Control: _____ S/N: _____
 Gov. Actuator _____ S/N: _____

Gov. Control: _____ S/N: _____
 Ignition: motorola _____
 Radiator Model: _____ S/N: _____
 Silencer: _____

Reference #
TEST LOCATION

1271 1251

GENERATOR SET TEST REPORT

FIELD TEST

SHOP TEST

TIME IN MINUTES	0	15	30	45	60	75	90	105	120	135	150	165	180	195	210	225	240
LUBE OIL PRESSURE (PSI)		65	60	60	60												
JACKET WTR. TEMP.(°F) R	160	158	160	160	165												
JACKET WTR. TEMP.(°F) L																	
DC CHARGE (Amps or Volts)																	
FREQUENCY (HERTZ)	60																
PHASE 1-2	480	482	479	486	486												
A-C VOLTS; PHASE 2-3	479	481	480	480	480												
PHASE 3-1	460	483	483	483	48												
PHASE 1	88	236	296	460	646												
A-C AMPS; PHASE 2	90	229	290	461	646												
PHASE 3	89	190	250	429	646												
CALCULATED KWe	73	191	240	380	536												
FUEL PRESSURE (PSI)	7"	7"	7"	10"	7"												
AMBIENT TEMP.(°F)	80																
Timmy	18°			18	18												

JOB NAME:	<input type="checkbox"/> LOP Set at _____ PSI	<input type="checkbox"/> ANTIFREEZE INSTALLED & CHECKED
CUSTOMER:	<input type="checkbox"/> HWT Set at _____ °F	<input type="checkbox"/> FOR _____ °F
MODEL: <u>VHP 3600</u> SPEC.:	<input type="checkbox"/> OS Set at _____ HZ	<input type="checkbox"/> LUBE OIL INSTALLED & LEVEL CHECK'D
RATING <u>500</u> KW <u>500</u> KVA	<input type="checkbox"/> OC Set at _____ SEC	<input type="checkbox"/> JACKET WATER HEATER OPERATING
<u>60</u> HZ, <u>30</u> W, P.F. <u>8</u>	<input type="checkbox"/> CYCLE CRANK _____ S, REST _____ S	<input type="checkbox"/> DAYTANK PUMP OPERATION CHECKED
<u>1200</u> RPM <u>480</u> VOLTS	<input type="checkbox"/> HOT Set at _____ °F	<input type="checkbox"/> BATTERY CHARGER OPERATING
F.L. AMPS AT UNITY P.F.	<input type="checkbox"/> WATER HEATER T'STAT Set _____ °F	<input type="checkbox"/> REMOTE START CONTACTS CHECKED
F.L. AMPS AT 0.8 P.F.	<input type="checkbox"/> OIL HEATER T'STAT Set _____ °F	<input type="checkbox"/> ANNUNCIATOR CONTACTS CHECKED
	<input type="checkbox"/> LOW OIL PRES. PREWARN Set _____ PSI	<input type="checkbox"/> ALARM HORN FUNCTION
	<input type="checkbox"/> HOT WATER PREWARN Set _____ °F	<input type="checkbox"/> LBVAR Set _____ VDC
	<input type="checkbox"/> CHECK ALL HOSES & CLAMPS	<input type="checkbox"/> HBVAR Set _____ VDC

TESTED BY JASON CLEMENTS DATE 1/1

CHECKED BY _____